

## **Public Works Report February 2009**

- Helped Parks cut limbs @ City Park from parking lot to river.
- Helped Parks raise dugout roofs @ City Park ball field.
- Public works dug up sewer lines @ Harpeth Meadows pump stations.
- Did survey on street lights. 34 lights not working. Main Street not included.
- Helped Parks put together soccer goal and set them up on the field.
- Issued a Ellersly Phase 1 pavement inspection. All request have been completed. Copy attached.

## **Sewer Report February 2009**

- Pump repair @ 240 Harpeth Hills Drive.
- Installed new pumps ,panels and plumbing at stations- Harpeth Meadows, Mt. Pleasant and Harpeth Hills Court.
- Replaced primmer control at Acorn Court station.
- Closed up the blower room rear wall.
- Requested sewer license from Chris Collins of the Econo Lodge. Collins did submit a Grade 1 Wastewater Collection System Operator certificate. Issued on Nov. 1 2007

# **Ellersly Phase 1 Pavement Inspection**

- **Sub base was installed at 8" depth with crushed aggregate stone. This was inspected by Clint Biggers.**
- **Contractor needs to submit a mandatory compaction report, not a payment receipt.**
- **Thickness of pavement appeared to be correct on the outside edges of roads and alleys. Contractor needs to produce core samples to get the binder thickness in the center of pavement.**
  1. **Main roadway ,two samples center of road , one close to entrance and one near the round about.**
  2. **Midway of right alley, center of pavement.**
  3. **Midway of left alley, center of pavement.**
  4. **Center of pavement on left alley, 10' up from catch basin. This area has water seeping up between center edges of pavement. This will cause pavement failures in the future.**

**All reports and samples must be turned into the Public Works office before any pavement approval can be issued.**

**Town of Kingston Springs Public Works Director  
Clint Biggers  
Office # 952-2110 ext.13  
Cell # 887-5400**